
EXECUTIVE SUMMARY REPORT

GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION

January 29th, 2018

What's New?

February is right around the corner, and hopefully with continued warm weather! January has been a busy month for the Grant Regional Health Center team. The biggest focus is currently the new radiology suite, which will hold brand new equipment, including an MRI! The existing Trauma Rooms are continuing with some system upgrades and will soon be completely open for use as well. The new Clinic / Med Surge addition can be seen with framing for walls, and soon with mechanical equipment in the ceiling and walls! Coming up in the weeks ahead the new Imaging Suite will start install of new equipment, and will be one step closer to being ready for use. The lobby is also under construction at the moment to allow a tie in to the new addition! Be sure to watch for changes in construction barriers and doors in the upcoming months as the phasing inside changes around. The next are the team will be in will be the new and existing CS areas.

The Past Weeks

- Wall framing in the new additions
- Paint, flooring, and casework in the Imaging Suite
- Prep work for a temporary CS move
- Masonry work behind the temporary plastic

Coming Up in the Weeks Ahead

- Finished floor, ceilings, casework, and equipment install in the Imaging Area
- Turnover of the Trauma Rooms after system upgrades
- Masonry work in the courtyard area



The upper level of the new addition is coming along quickly. Soon this area will be fireproofed.



This framing currently outlines the new "Main Street" area that will feature a deli and seating.



A special shielding is added to the walls, floors, and ceiling of the MRI room! This stops the magnetic force from traveling beyond the walls of that specific room.



The view from the current waiting room. The crews are working behind these barriers to tie new and existing spaces together.



Did you know? February is the shortest month of the year, and that the Welsh call February "y mis bach" which means "little month"?

EXECUTIVE SUMMARY REPORT

GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION

January 29th, 2018



Floor prep is involved in each room before the actual flooring materials can be placed down. This helps ensure a flat floor.



The new control room connects the Fluoro room with the X Ray room!



In certain Imaging area rooms, the entire floor in the room is leveled to prepare for the new equipment being installed.



Casework is currently being installed in the Imaging area.

EXECUTIVE SUMMARY REPORT

GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION

January 29th, 2018



A ceiling is being added and finished up that leads into the new “Main Street” area at the end of the corridor.



This cart, sometimes called a door jack, helps the carpenters install the doors quickly and correctly. Doors are currently being installed in the new Imaging area.



The overall view of the upper level portion of the new addition. The cut out shape in the floor towards the middle of the picture outlines where the bathrooms will be in each of the rooms. Soon walls will be added around each area to help define the space.