

# EXECUTIVE SUMMARY REPORT

## GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION

June 25<sup>th</sup>, 2017

### What's New?

We are two months into the expansion and renovation project here at Grant Regional Health Center! The new Emergency Department now has walls for the lower level, and the steel structure is being put into place. The excavation continued to the north of these walls to allow for a new Ambulance Garage. The ambulance garage is taking shape, as is the parking lot across the street. This parking lot is currently prepping for the final layers of asphalt, and then will be striped! Inside of the hospital, demolition has been underway in multiple areas. The new Audiology room is being prepped, a new Exam room in the Clinic is being constructed, and demolition work is underway in the existing Emergency Department.

### The Past Weeks

- Sub grading for the new parking lot and underground utility work
- Excavation and footings for the Ambulance Garage
- Structural steel installation
- Interior demolition

### Coming Up in the Weeks Ahead

- Steel deck installation
- Slab-on-deck pours for the upper level floor
- Continued interior demolition and renovation work
- Demolition of the red canopy near the Healing Garden
- Underpinning near the Administration entrance



Grant Regional representing at the Mt. Hope Dairy Days parade!



The Administration vestibule is being demolished to prepare for the new Clinic / Med Surge addition.



Excavation for the footings at the Ambulance Garage area shown above, and the footings can be seen to the right.



Footings are being formed and poured for the new Ambulance Garage.



**Did you know?** Concrete is used more than any other building material, such as lumber, reinforcement, and steel overall in construction? You will be able to see concrete in many places on this project during construction. Many walls will be made of concrete, as well as the floors. There will even be some poured onto the roof!



---

# EXECUTIVE SUMMARY REPORT

## GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION

June 25<sup>th</sup> , 2017

---



The ground below the new Education area being prepped before the floor is poured and the steel structure is installed.



Steel beams and columns being installed and tied into the existing building. These will support the upper levels of the new addition!



A geogrid materials is laid underneath the parking lot base courses to help secure the soil beneath the new parking lot!



Manholes are being installed on the North side of the new parking lot. These help control storm water runoff.

---

# EXECUTIVE SUMMARY REPORT

## GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION

June 25<sup>th</sup> , 2017

---



Interior demolition is underway in the Emergency Department. These barriers help keep the inside of Grant Regional Health Center clean and safe. They will be used throughout the project.



Interior demolition in the Emergency Department. This is the view when entering the barriers. The lines on the floor show where walls used to sit.



A panoramic view of what is inside of the barriers pictured above. The white carts shown are used to haul trash and debris out of GRHC. They are covered with a cleaned cloth which keeps the dust inside of the cart in order to be transported outside to be disposed of.