

---

# EXECUTIVE SUMMARY REPORT

## GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION

July 24<sup>th</sup>, 2017

---

### What's New?

We're officially a month into the summer season and the project is moving right along! The new Emergency Department now has the deck in place and the steel beams are partially fireproofed. The upper level steel was also installed. The new parking lot is on track to open up later this month. You can see the curbs in place now, and the asphalt is coming shortly after. There is a generator enclosure being built in the West parking lot as well. This will house the new generator for Grant Regional Health Center. Interior demolition is still being worked on, and the new Audiology Room location is ready to go, as well as the new exam room in the clinic! Be sure to watch for the traffic routing to change and the parking lot to shift in the upcoming weeks.

### The Past Weeks

- Steel was set for the new emergency Department upper level
- Curb and gutter poured for the new parking lot
- Interior demolition of the old Business Office and High Point area
- The generator enclosure footings and foundation walls were started

### Coming Up in the Weeks Ahead

- Roof Deck installation
- Continued Underpinning on the West side of the building
- Continued interior demolition and renovation work
- Northeast area of parking lot completion



*The new generator enclosure walls and footings being poured into place.*



*The new electrical room has the wall framing up, and will soon be drywalled and painted.*



*The new retention ponds and curb and gutter for the new parking lot are coming together nicely.*



*The walls in the old High Point area are no longer there! There will soon be a new layout.*



**Did you know?** There are over 500 pieces of structural steel on this project. Multiple pieces can be seen in the picture above on the left. In addition to this, there is steel decking, and many other miscellaneous pieces of steel throughout the building. Watch for the different materials being used as the different levels are completed!

---

# EXECUTIVE SUMMARY REPORT

## GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION

July 24<sup>th</sup>, 2017

---



*First stage of the Audiology Booth move – demolition! The area on the wall with unfinished drywall is where the booth used to sit.*



*The walls and ceiling are prepped for the install of the booth. The ceiling grid and tiles are removed to allow for the booth to be installed and connected as needed.*



*After the booth is installed, paint, flooring, and countertops and cabinets are installed. Almost ready to open for business!*



*After the booth is installed, paint, flooring, and countertops and cabinets are installed. Almost ready to open for business!*

---

# EXECUTIVE SUMMARY REPORT

## GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION

July 24<sup>th</sup>, 2017

---



*Curb and gutter being installed in the new parking lot. The asphalt and then the striping are the next steps in the process.*



*The new retention ponds that will be located to the north of the parking lot. These will take final shape in the next few weeks.*



*A panoramic view of the parking lot being worked on before it can be asphalted, striped, and opened up for use! The curb and gutter as well as part of the sidewalk can be seen above.*