## **EXECUTIVE SUMMARY REPORT**

#### **GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION**

October 30th, 2017

#### What's New?

November is right around the corner and work is moving along at Grant Regional Health Center. There will soon be garage doors installed at the new Ambulance Garage, new doors for the Education Department, and structural steel set for the new Clinic / Med Surge addition. There is a great deal of interior work happening as well. The new Education Area is now receiving its accessories and final coats of paint. The Emergency Department expansion is being painted now, and the pharmacy area walls and mechanicals are being installed. In the weeks ahead, the old rehab lot near Lincoln Street will be re-graded, asphalted, and striped. There will also be new retention ponds and a retaining wall added in that area. Keep an eye out for sidewalk and utility work being completed in that area.

#### The Past Weeks

- · Interior demolition for a new IDF room
- · Masonry stairwells and elevator shaft for the new addition
- · Doors, accessories, and the ceiling was installed in the Education area
- · Continued remodel of the Pharmacy area

#### Coming Up in the Weeks Ahead

- The steel structure and decking for the Clinic / Med Surge addition
- Backfill around the new Clinic / Med Surge addition structure
- · Continued interior demolition and renovation work
- Walls, new flooring, and other updates to the Pharmacy area
- · Grading and asphalting of the old Rehab lot



The field workers getting right to work after sunrise in the new Clinic / Med Surge addition area.



New doors and hardware being installed in the Education area.



Walls and mechanical work being put into place in the new Pharmacy area.



Backfilling around the existing structure for the new Clinic / Med Surge area seen to the left.



Did you know? Once this project is complete, there will have been over 2,500 CY of concrete used! That is like filling up 20 standard sized backyard swimming pools, or about three quarters of an Olympic sized swimming pool.



# **EXECUTIVE SUMMARY REPORT**

### **GRANT REGIONAL HEALTH CENTER - EXPANSION & RENOVATION**

October 30th, 2017



The structure for a new canopy above the Education area doors. Soon the temporary doors will be replaced with the permanent ones!



Two TVs were installed in one of the Education area conference room areas.



Bathroom partitions were installed in the new Education area.



A new water bottle filler / drinking fountain combination station located in the hallway of the new Education area.



## **EXECUTIVE SUMMARY REPORT**

### **GRANT REGIONAL HEALTH CENTER – EXPANSION & RENOVATION**

October 30th, 2017



A view that captures some of the new construction, as well as the excavation where the old Rebab lot and retaining wall sat.



Utility work is being performed near the corner of Lincoln and Monroe Street. These new utilities will lead to the new addition at GRHC.



The old rehab lot is now being taken out, and re-graded for a new layout that will include the parking lot, a retaining wall, and retention ponds similar to what can be seen near Oak Street.

